

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- Phase VIII – Warangal District - “Road from PWD Road to Motlagudem in Govindaraopet (M) in Warangal District” – Granting of Extension of Agreement Time from 14-09-2011 to 31-03-2012 for a period of 200 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 450

Dated 17-03-2012.

Read the following:-

- 1) G.O.Rt.No.68, PR & RD (Progs.II) Dept,dt.27.02.2009.
- 2) From the ENC(PR), PMGSY, Lr.No.W16/DEE.IV/ PMGSY Ph.VIII- 2114/WGL/EOAT, dated. 24.02.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after examination of the proposal, hereby grant Extension of Agreement Time from 14-09-2011 to 31-03-2012 for a period of 200 days without penalty as the delay is not attributable to the contractor, the delay is due to excess flow of water in Jampanna vagu during rainy season and Medaram Jathara held in the Month of February, 2012 in respect of the work “Road from PWD Road to Motlagudem in Govindaraopet (M) in Warangal District” under PMGSY Phase VIII, package No.AP VIII 2114.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Warangal District.

Copy to:

The PS to Hon’ble Min.(PR & RWS).

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.